

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Sycamore Drive Layout																																																							
						Nov 10							Nov 17							Nov 24							Dec 01							Dec 08							Dec 15							Dec 22							Dec 29						
						M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	
SYCAMORE - OCT SYCAMORE						102 102 30-Oct-19 19-Mar-20																																																							
SYCAMORE - OCT.1 SITE WORK						28 28 30-Oct-19 05-Dec-19																																																							
A1100	PAVEMENT REMOVAL ON PHASE 1B	10	10	30-Oct-19*	09-Nov-19	PAVEMENT REMOVAL ON PHASE 1B																																																							
A1110	SUBGRADE PREPARATION ON PHASE 1B	10	10	30-Oct-19	09-Nov-19	SUBGRADE PREPARATION ON PHASE 1B																																																							
A1120	SUBDRAIN INSTALLATION ON PHASE 1B	10	10	30-Oct-19	09-Nov-19	SUBDRAIN INSTALLATION ON PHASE 1B																																																							
A1130	SUBBASE PLACEMENT ON PHASE 1B	10	10	30-Oct-19	09-Nov-19	SUBBASE PLACEMENT ON PHASE 1B																																																							
A1140	CORE OUT OF UNSUITABLE BASE ON PHASE	10	10	30-Oct-19	09-Nov-19	CORE OUT OF UNSUITABLE BASE ON PHASE																																																							
A1360	BACKFILLING CURBS IN PHASE 3	5	5	16-Nov-19	25-Nov-19	BACKFILLING CURBS IN PHASE 3																																																							
A1370	BACKFILLING CURBS IN PHASE 2	5	5	16-Nov-19	25-Nov-19	BACKFILLING CURBS IN PHASE 2																																																							
A1380	BACKFILLING CURBS IN PHASE 1	5	5	29-Nov-19	05-Dec-19	BACKFILLING CURBS IN PHASE 1																																																							
SYCAMORE - OCT.2 PAVING						102 102 30-Oct-19 19-Mar-20																																																							
A1150	TRIM SUBBASE FOR PHASE 3A & 2A	4	4	30-Oct-19*	02-Nov-19	TRIM SUBBASE FOR PHASE 3A & 2A																																																							
A1160	PAVE MAIN LINE 3A	7	7	01-Nov-19	08-Nov-19	PAVE MAIN LINE 3A																																																							
A1170	PAVE MAIN LINE 2A	7	7	06-Nov-19	13-Nov-19	PAVE MAIN LINE 2A																																																							
A1180	NORTH HALF OF DEER RIDGE CIRCLE INTERSECTION	7	7	29-Nov-19	09-Dec-19	NORTH HALF OF DEER RIDGE CIRCLE INTERSECTION																																																							
A1190	SOUTH HALF OF DEER RIDGE CIRCLE INTERSECTION	7	7	10-Dec-19	18-Dec-19	SOUTH HALF OF DEER RIDGE CIRCLE INTERSECTION																																																							
A1200	NORTH HALF OF FOREST REED INTERSECTION	7	7	29-Nov-19	09-Dec-19	NORTH HALF OF FOREST REED INTERSECTION																																																							
A1210	SOUTH HALF OF FOREST REED INTERSECTION	7	7	10-Dec-19	18-Dec-19	SOUTH HALF OF FOREST REED INTERSECTION																																																							
A1220	NORTH HALF OF TARALANE INTERSECTION	7	7	29-Nov-19	09-Dec-19	NORTH HALF OF TARALANE INTERSECTION																																																							
A1230	SOUTH HALF OF TARALANE INTERSECTION	7	7	10-Dec-19	18-Dec-19	SOUTH HALF OF TARALANE INTERSECTION																																																							
A1240	POUR INTAKE CASTING	18	18	09-Nov-19	04-Dec-19	POUR INTAKE CASTING																																																							
A1250	DRIVEWAYS IN PHASE 1	6	6	19-Dec-19	27-Dec-19	DRIVEWAYS IN PHASE 1																																																							
A1254	TRIM SUBBASE FOR PHASE 1B	2	2	16-Nov-19	18-Nov-19	TRIM SUBBASE FOR PHASE 1B																																																							
A1255	PAVE MAIN LINE 1B	7	7	18-Nov-19	28-Nov-19	PAVE MAIN LINE 1B																																																							
A1260	DRIVEWAYS IN PHASE 2	7	7	19-Dec-19	30-Dec-19	DRIVEWAYS IN PHASE 2																																																							
A1270	DRIVEWAYS IN PHASE 3	7	7	19-Dec-19	30-Dec-19	DRIVEWAYS IN PHASE 3																																																							
A1280	SIDEWALKS	14	14	02-Mar-20*	19-Mar-20	SIDEWALKS																																																							
A1290	DELAY DUE TO COLD TEMPS & SNOW	5	5	11-Nov-19*	15-Nov-19	DELAY DUE TO COLD TEMPS & SNOW																																																							

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ── summary