

**City of LeClaire, Iowa**

**RAISE Grant 2021**

**Highway 67 Corridor Connectivity Improvements and Mississippi Riverfront Revitalization**

**Proposed Project Schedule**

Project Element	Calendar Year and Quarter																																	
	2020		2021				2022				2023				2024				2025				2026				2027				2028			
	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4				
Select project scope and secure local financing	■	■																																
Design consultant selection and stakeholder meetings		■		■																														
RAISE grant application creation and submittal		■			■																													
Develop trail & riverfront design concept and meet with Railroad and IDOT		■			■					■	■																							
Design engineer selection						■	■																											
RAISE grant agreement execution							■	■																										
Develop trail & riverfront amenities concepts for stakeholder input										■	■																							
Begin ESA and NEPA evaluations										■	■	■																						
Begin ROW acquisitions along Highway 67 corridor											■	■	■	■																				
Design Highway 67 and Wisconsin St and submit to IDOT for approval and permit											■	■	■	■	■																			
Design Green Gables Marina Improvements and complete environmental permitting											■	■	■	■	■																			
Bid and award Highway 67 & Territorial Rd projects															■	■	■	■																
Construct Territorial Road bridges															■	■	■	■																
Bid and construct Green Gables Marina Improvements, including dredging															■	■	■	■																
Construct Highway 67 Phase II & ADA replacement															■	■	■	■	■															
Survey and design river dockage and trail boardwalk															■	■	■	■																
Submit dockage and trail boardwalk to USACE for approval and permitting															■	■	■	■																
Design trail and submit to Railroad and IDOT for approvals and permits															■	■	■	■																
Construct Wisconsin St Phase I																			■	■	■	■												
Bid and award contract for trail and riverfront projects																			■	■	■	■												
Construct river dockage & trail bridges and Wisconsin St Phase II																			■	■	■	■												
Construct trail and riverfront amenities																							■	■	■	■								
Construct Wisconsin St Phase III																											■	■	■	■				